## LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM REPORT OF FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION PROVINCE OF CAMARINES NORTE

## FOR THE QUARTER ENDED SEPTEMBER 30, 2021

	5 . (					- · · · · ·	Amount				
	Date of	T a f			Mechanism/	Estimated				Fatimanta d Davia d	1
LIND	Notice of ADA				Mode of	Number of				Estimated Period	1
FUND SOURCE		Program /Project			Implementati		Received		Disbursement	of Completion	1
SOURCE	Issued	/Project	Name of Program/ Project	Location	on	S	Received	Obligation	Disbursement	(month and year)	Remarks
	2021-										
DILG,	R05-										1 1
ROV	0056		Capalonga, CN								1 1
1.01	0030			Binawangan, Capalonga	By Contract		P 6,190,000.00	_	_		
				Binawangan, Capalonga			9,990,000.00	_	_		
				Binawangan, Capalonga			3,820,000.00		_		
			4. Const. of Level II Water System		By Contract		5,210,000.00	-	-		
			5. Const. of FMR		By Contract		9,990,000.00	-	-		
					By Contract		4,800,000.00	-	-		
			7. Const. of Water System in Purok 2		By Contract		4,550,000.00	-	-		
			8. Const. of Health Center in Purok 2		By Contract		5,460,000.00	-	-		
			9. Const. of FMR in Purok 1-6	Lucbanan, Capalonga	By Contract		9,990,000.00	-	-		
			10. Installation of Level II Water System		By Contract		5,740,000.00	-	-		
			11. Const. of Farm to Market Road	San Antonio, Capalonga	By Contract		9,990,000.00	-	-		
			12. Const of Brgy. Health Center	San Antonio, Capalonga	By Contract		4,270,000.00	-	-		
			13. Const. of Level II Water System in								
			Purok 4	Villa Belen, Capalonga	By Contract		4,790,000.00	-	-		
			14. Const. of Road in Brgy. Villa Belen to								1 1
				Villa Belen, Capalonga	By Contract		9,990,000.00	-	-		
			15. Const. of Brgy. Health Station in								1 1
				Villa Belen, Capalonga	By Contract		5,220,000.00	-	-		
			LABO, CAM. NORTE					-	-		
			16. Const. of FMR in Sitio Malapinggan,								1 1
					By Contract		9,990,000.00	-	-		<b></b>
				Bayabas, Labo	By Contract		9,060,000.00	-	-		
			18. Improvement of Brgy. Health Center in Purok 2	Davahas I als s	D. Cambre of		050 000 00				1
			III PUI OK Z	Bayabas, Labo	By Contract		950,000.00	-	-		

## LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM REPORT OF FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION PROVINCE OF CAMARINES NORTE FOR THE QUARTER ENDED SEPTEMBER 30, 2021

							Amount				
	Date of				Mechanism/						
	Notice of	Type of			Mode of	Number of				Estimated Period	
FUND	ADA	Program			Implementati	Beneficiarie				of Completion	
SOURCE	Issued	/Project	Name of Program/ Project	Location	on	S	Received	Obligation	Disbursement	(month and year)	Remarks
			19. Electrification Project in Purok 1-5	Guisican, Labo	By Contract		950,000.00	ı	ı		
			20. Const. of FMR with Line Canal (Brgy.								
			Site)	Guisican, Labo	By Contract		9,990,000.00	-	-		
			21. Const. of Farm to Market Road	Guisican, Labo	By Contract		3,000,000.00	-	-		
			22. Opening and Construction of Local								
			Access Road in Purok 1	Guisican, Labo	By Contract		6,060,000.00	-	-		
			STA. ELENA					ı	ı		
			23. Const. of Level II Water System in								
			Purok I	Bulala, Sta. Elena	By Contract		9,500,000.00	ı	-		
			24. Concreting of FMR in Purok 7 to								
			Purok 1	Bulala, Sta. Elena	By Contract		3,000,000.00	-	-		
			25. Concreting of FMR in Purok 7 to 6	Bulala, Sta. Elena	By Contract		7,500,000.00	1	ı	·	
			TOTAL				P 160,000,000.00	•	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

IMELDA M. FLORES, CPA

**Provincial Accountant** 

AMYLYN R. DY, MPA

**Acting Provincial Treasurer** 

Attested by:

**ELENA B. AUSTRIA, EnP** 

Provincial Planning & Dev't Officer

**EDGARDO A. TALLADO** 

Governor