LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM REPORT OF FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION PROVINCE OF CAMARINES NORTE FOR THE QUARTER ENDED DECEMBER 31, 2021

							Amount				
	Date of				Mechanism/						
FUND	Notice of	Type of			Mode of	Estimated				Estimated Period	
SOURC	ADA	Program/			Implementati	Number of				of Completion	
E	Issued	Project	Name of Program/ Project	Location	on	Beneficiaries	Received	Obligation	Disbursement	(month and year)	Remarks
		,	Name of Frogramy Froject	Location				Obligation		(Remarks
DILG,	2021-R05-										
ROV	0056		Capalonga, CN								
			1. Const. of Level II Water System	Binawangan, Capalonga	By Contract		P 6,190,000.00	-	-		
			2. Const. of FMR in Purok 1-6	Binawangan, Capalonga	By Contract		9,990,000.00	-	-		
			3. Const. of Farm to Market Road	Binawangan, Capalonga	By Contract		3,820,000.00	-			
			4. Const. of Level II Water System	Itok, Capalonga	By Contract		5,210,000.00	-	-		
			5. Const. of FMR	Itok, Capalonga	By Contract		9,990,000.00	-	-		
			6. Const. of Farm to Market Road	Itok, Capalonga	By Contract		4,800,000.00	-	-		
			7. Const. of Water System in Purok 2	Lucbanan, Capalonga	By Contract		4,550,000.00	-	-		
			8. Const. of Health Center in Purok 2	Lucbanan, Capalonga	By Contract		5,460,000.00	-	-		
			9. Const. of FMR in Purok 1-6	Lucbanan, Capalonga	By Contract		9,990,000.00	-	-		
			10. Installation of Level II Water System	San Antonio, Capalonga	By Contract		5,740,000.00	-	-		
			11. Const. of Farm to Market Road	San Antonio, Capalonga	By Contract		9,990,000.00	P 9,041,933.36	P 9,041,933.36	3/8/22	On-going
			12. Const of Brgy. Health Center	San Antonio, Capalonga	By Contract		4,270,000.00	-	-		
			13. Const. of Level II Water System in								
			Purok 4	Villa Belen, Capalonga	By Contract		4,790,000.00	-	-		
			14. Const. of Road in Brgy. Villa Belen to								
			Del Pilar	Villa Belen, Capalonga	By Contract		9,990,000.00	P 7,975,232.08	P 7,975,232.08	3/8/22	On-going
			15. Const. of Brgy. Health Station in Purok								
			4	Villa Belen, Capalonga	By Contract		5,220,000.00	-	-		
			LABO, CAM. NORTE					-	-		
			16. Const. of FMR in Sitio Malapinggan,								
			Purok 6	Bayabas, Labo	By Contract		9,990,000.00	P 9,972,821.70	P 9,972,821.70	3/4/22	Completed
			17. Const. of Access Road in Purok 5	Bayabas, Labo	By Contract		9,060,000.00	P 7,229,271.43	P 7,229,271.43	3/18/22	On-going
			18. Improvement of Brgy. Health Center in	,							
			Purok 2	Bayabas, Labo	By Contract		950,000.00	P 942,957.34	P 942,957.34	11/24/21	Completed
			19. Electrification Project in Purok 1-5	Guisican, Labo	By Contract		950,000.00	-	-		
			20. Const. of FMR with Line Canal (Brgy.	·			·				
			Site)	Guisican, Labo	By Contract		9,990,000.00	-	-		
			,	Guisican, Labo	By Contract		3,000,000.00	-	-		
			22. Opening and Construction of Local								
			Access Road in Purok 1	Guisican, Labo	By Contract		6,060,000.00	-	-		
			STA. ELENA	,			, ,	-	-		

LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM REPORT OF FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION PROVINCE OF CAMARINES NORTE FOR THE QUARTER ENDED DECEMBER 31, 2021

							Amount				
	Date of				Mechanism/						
FUND	Notice of	Type of			Mode of	Estimated				Estimated Period	
SOURC	ADA	Program/			Implementati	Number of				of Completion	
Е	Issued	Project	Name of Program/ Project	Location	on	Beneficiaries	Received	Obligation	Disbursement	(month and year)	Remarks
			23. Const. of Level II Water System in								
			Purok I	Bulala, Sta. Elena	By Contract		9,500,000.00	P 4,726,812.49	P 4,726,812.49		On-going
			24. Concreting of FMR in Purok 7 to Purok								
			1	Bulala, Sta. Elena	By Contract		3,000,000.00	P 2,389,404.46	P 2,389,404.46	2/2/22	On-going
			25. Concreting of FMR in Purok 7 to 6	Bulala, Sta. Elena	By Contract		7,500,000.00	P 5,988,460.34	P 5,988,460.34	1/2/22	On-going
			TOTAL	_			P 160,000,000.00	P 48,266,893.20	P 48,266,893.20		

P 111,733,106.80

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

IMELDA M. FLORES, CPA
Provincial Accountant

AMYLYN R. DY, MPA
Acting Provincial Treasurer

Attested by:

ELENA B. AUSTRIA, EnP Provincial Planning & Dev't Officer **EDGARDO A. TALLADO**

Governor